COMPLETION REPORT

1. Name of Work : **Improvements to roads & drains at 1st 2nd, 3rd, 5th & 6th Cross & other cross roads at Munikondappa Layout in Ward No.14 Bagalagunte**

2. Sanctioned Estimate No. & Dt : T.S.No 223/14.1-2/3/2015

3. Head of Account which is chargeable : Road 1771

4. Work Order No. & Dt : BBMP/DD/374/14-15 dt 31.3.2015

5. Name of Contractor : KRIDL

6a. Time Stipulated for completion of work : 90 days

6b. Delay in execution of work : —

7. Measurement recorded in : M.B. No. 1801

8. Check Measurement of the Asst. : M.B. No. 1801 Page No. 180001 to 180005

Asst. Exe. Eng / Exe. Eng : Page No. 180001 to 180005

9. Name of the office/official incharge of the work :

10. a) Asst. Engineer

b) Asst. Exe. Engineer

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
17.00 Lacs	16,97,776.00	—	2224.00

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike